



የምንግብም አጋርም!

Your sustainable financial partner

የአማራ ብድርና ቁጠባ ተቋም /አብቁተ/

AMHARA CREDIT & SAVINGS INSTITUTION/ACSI/

ቁጥር አ/ቁተ/20/4803/11
ቀን 06/09/2011

ለኢንፎርሜሽን መረብ ደህንነት ኤጀንሲ

አዲስ አበባ

ጉዳይ፡ የማማከር ስራ ፕሮጀክት ፕላንን ይመለከታል

ተቋማችን ከድርጅታችሁ ጋር የዳታሴንተር እና የዲዛይን ሪከቨር የማማከር ስራ ውል በመውሰድ ስራ እየተሰራ መሆኑ ይታወቃል። በዚህም መሰረት ዝርዝር የፕሮጀክት ፕላን በመስራት አስተያየት ሰጠን እንድንልክ በጠየቃችሁን መሰረት ማስተካከያ በመጨመር ከዚህ ሽን ደብዳቤ ጋር አንድ ገፅ ፕሮጀክት ፕላን አያይዘን የላክን መሆኑን አሳውቃለሁ።



ከሠላምታ ጋር

[Handwritten signature]
ተመስጊና ገንዘብ ሐረር
የቢዝነስና ኢንፎርሜሽን
ሲስተም ዘርፍ ምክትል ጥናት
ዶ/ር አበፊዓማ

ግልባጭ፡

- ለአብቁተ ዋና ሥራ አስፈጻሚ
- ለአብቁተ _____ ዘርፍ ም/ዋና ሥራ አስፈጻሚ
- ለአብቁተ ኢንፎርሜሽን ሲስተም የሥራ ሂደት
- ለአብቁተ ፋይናንስ አገልግሎት
- ለአብቁተ ኦዲት አገልግሎት

ባሕር ዳር፡

ID	Task Name	Duration	Start	Finish
1	ACSI Data Center , Infrastructure and system Consultancy Service project	664 days	Mon 18-06-18	Thu 31-12-20
2	Requirement Analysis and Design	85 days	Mon 18-06-18	Fri 12-10-18
3	Requirement Analysis	15 days	Mon 18-06-18	Fri 06-07-18
4	Data center and DR site selection	5 days	Mon 09-07-18	Fri 13-07-18
5	High level document DC, DR, Infrastructure and security	60 days	Mon 16-07-18	Fri 05-10-18
6	Technical workshop regarding the HLD	5 days	Mon 08-10-18	Fri 12-10-18
7	RFP & Detail Specification Preparation	55 days	Mon 15-10-18	Fri 28-12-18
8	Network Infrastructure and security Design RFP Preparation	55 days	Mon 15-10-18	Fri 28-12-18
9	Data Center & DR Facility RFP preparation	55 days	Mon 15-10-18	Fri 28-12-18
10	Procurement Plan	247 days	Mon 13-05-19	Tue 21-04-20
11	Tender Air Time	35 days	Mon 15-04-19	Fri 31-05-19
12	Tender Opening Time	2 days	Mon 03-06-19	Tue 04-06-19
13	Technical Evaluation and Negotiation	7 days	Wed 05-06-19	Thu 13-06-19
14	Financial Evaluation	4 days	Fri 14-06-19	Wed 19-06-19
15	Finance & Tech Evaluation approval	2 days	Thu 20-06-19	Fri 21-06-19
16	Awarding winner announcement and complain collection	7 days	Mon 24-06-19	Tue 02-07-19
17	Contact Agreement with the vendor	10 days	Wed 03-07-19	Tue 16-07-19
18	Material Shipment	120 days	Wed 17-07-19	Tue 31-12-19
19	Material Custom Clearance	20 days	Wed 01-01-20	Tue 28-01-20
20	Material Checking and verification	20 days	Wed 29-01-20	Tue 25-02-20
21	Material shipment to site	10 days	Wed 26-02-20	Tue 10-03-20
22	Material Checking, verification & Document Review	10 days	Wed 11-03-20	Tue 24-03-20
23	Implementation Plan	200 days	Wed 25-03-20	Tue 29-12-20
24	Prepare System Migration framework	20 days	Wed 01-01-20	Tue 28-01-20
25	Network Infrastructure , Computing & Storage Implementation Plan	115 days	Wed 29-01-20	Tue 07-07-20
26	Network Device Installation	15 days	Wed 29-01-20	Tue 18-02-20
27	Network & Security Device Preparation	45 days	Wed 19-02-20	Tue 10-04-20
28	UAT Document preparation	30 days	Wed 29-01-20	Tue 10-03-20
29	PAT and FAT Document Preparation	20 days	Wed 29-01-20	Tue 25-02-20
30	Project Closer (Testing and Commissioning)	45 days	Wed 26-02-20	Tue 28-04-20
31	Low-Level Design document review	40 days	Wed 26-02-20	Tue 21-04-20
32	Provisional Acceptance Test and Commissioning data center System	15 days	Wed 26-02-20	Tue 17-03-20
33	Provisional Acceptance Test and Commissioning Network Infrastructure & security	15 days	Wed 26-02-20	Tue 17-03-20
34	Final acceptance for all systems	5 days	Wed 26-02-20	Tue 03-03-20
35	As Built document review	30 days	Wed 26-02-20	Tue 07-04-20
36	Project sign off	5 days	Fri 25-12-20	Thu 31-12-20



Project: Data Center
Date: Tue 14-05-19

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline